

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

MONTH / YEAR : MARCH 2017

DAY:

S	M	T	W	T	F	S
	13					

ARRIVAL TIME

7:00Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME

11:30Am

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER

DONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAZZOR		

EQUIPMENT AT THE SITE

BD 500 DRILL
CAT 320 D
MUD SYSTEM
MUD PUMP
MISC EQUIPMENT & SUPPLIES

CONSTRUCTION ACTIVITIES

LAGRECA BROUGHT IN MORE STEMS & UNLOADED THEM
FINISHED MOVING THE REMAINING EQUIPMENT & SUPPLIES
AROUND IN ORDER TO START BORING IN THE OTHER DIRECTION.
A MEETING WAS HELD & IT WAS DECIDED TO ELIMINATE THE
AERIAL CROSSING. A NEW BORING PLAN IS BEING DRAWN UP.
WAITING ON APPROVAL TO START BORING.

BY Elizabeth Madue TITLE Resident Project Rep

PAGE 1 OF \

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

MONTH / YEAR :

MARCH 2017

DAY:

S	M	T	W	T	F	S
		14				

ARRIVAL TIME

8:00 Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME

4:00 Pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER

DONOVAN

WEATHER

CLEAR

PARTLY CLOUDY

OVER-CAST

RAIN

SNOW

TEMP.

TO 32

32-50

50-70

70-85

85-UP

WIND

STILL

MODER

HIGH

REPORT NO.

HUMIDITY

DRY

MODER

HUMID

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
SEA LEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

CAT 320
LINK BELT F-50
McELROY FUSION TROW

CONSTRUCTION ACTIVITIES

SEA LEVEL BROUGHT IN THE CAT 320 & UNLOADED IT @ COUSIN'S PUMPING STATION IN ORDER TO FUSE AN ADDITIONAL 350' OF PIPE TO WHAT ALREADY IS FUSED. THE PIPE CAME IN & WE STARTED FUSING. WE WILL LABEL THE FIRST ADDITIONAL PIPE AS JOINT #1.
JOINT #1 49'9" WELD VISUALLY INSPECTED OK
JOINT #2 50' WELD VISUALLY INSPECTED OK
JOINT #3 49'11" WELD VISUALLY INSPECTED OK
JOINT #4 49'11 1/2" WELD VISSUALLY INSPECTED OK

BY

Elliott Madere

TITLE Resident Project Rep

PAGE 1

OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**

Consulting Engineers

MONTH / YEAR: MARCH 2017

DAY:

S	M	T	W	T	F	S
			15			

ARRIVAL TIME

7:00 AM

PROJECT Ellington Levee Force Main

DEPARTURE TIME

4:00 PM

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER

DOJOVANI

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAIZOR	6	
SEA LEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

BD 500 DRILL	CAT
CAT 320D	LINK BELT E-50
MUD SYSTEM	MCILROY FUSION IRON
MUD PUMP	
MISC EQUIPMENT & SUPPLIES	

CONSTRUCTION ACTIVITIES

SEAHORSE IS FUSING JOINT #5
JOINT #5 49'9" WERE VISUALLY INSPECTED OK
JOINT #6 49'8" WERE VISUALLY INSPECTED OK
JOINT #7 49'8" WERE VISUALLY INSPECTED OK
FUSED HARVEY ADAPTOR ONTO JOINT #7
REINSTALLED SINK FENCING ALONG PERIMETER
INSTALLED HARVEY ADAPTOR ONTO PIPE BEHIND MR. BREAU'S HOME
LAGRECA INSTALLED 1640 FT OF STEM. STOPPED 200 FT SHORT OF THE PERIMETER.

BY Elinth Madere TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.

LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

MONTH / YEAR: MARCH 2017

DAY:

S	M	T	W	T	F	S
				16		

ARRIVAL TIME 7:30 Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 4:30 Pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER DONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAILOR	4	
SEA LEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

BD 500 Drill	CAT 321 B
CAT 320 B	LINK BELT E-50
MUD SYSTEM	MC ELROY FUSION IRON
MUD PUMP	

MISC. EQUIPMENT & SUPPLIES

CONSTRUCTION ACTIVITIES

SEA LEVEL BROUGHT IN THE PIPE
RETAINERS FOR THE INDUCTOR PIPING & INSTALLED THEM
SURVEYOR'S CAME OUT AND IDENTIFIED THE NEW DRILL
PATH.
NOTIFIED THE PIPERINE THAT WE WERE APPROACHING THE
CROSSING. THEY CAME OUT & GAVE THE OK. CROSSED PIPERINE
@ 32'2". PUNCHED OUT @ Cousen's Pumping Station
AROUND 3:30 PM. INSTALLED THE 12" CUTTING HEAD IN PRE-
PARATION OF STARTING TO BORE ON MONDAY

BY E. J. Maden TITLE Resident Project Rep PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT

LEVEES

**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**

Consulting Engineers

MONTH / YEAR: MARCH 2017

DAY:

S	M	T	W	T	F	S
					17	

ARRIVAL TIME 7:00 Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 11:30 Am

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER DONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAZZOR	5	

EQUIPMENT AT THE SITE

CONSTRUCTION ACTIVITIES

LAGRECA CAME OUT & REMOVED ALL OF THE OLD GRIW WIRE & SERVICED ALL EQUIPMENT TO START CUTTING BACK ON MONDAY

MET WITH DONOVAN, LS, RENEVE & SAM ON SITE TO DISCUSS THE NEW BORE PATH. THE FINAL OUTCOME WAS EVERYTHING IS OK & WE ONLY NEED TO PLACE PERMANENT MARKERS SIGNIFYING THE LOCATION AND DEPTH OF THE NEW LINE

BY Elliott Madere TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182