

UES

**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

CONSTRUCTION FIELD REPORT

MONTH / YEAR : MAY 2017

DAY:

S	M	T	W	T	F	S
	1					

ARRIVAL TIME 7:30 AM

PROJECT Killona Force Main Extension

DEPARTURE TIME 10:30 AM

JOB NO. 1337

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER DONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
SEA LEVEL	CHRIS	2	

EQUIPMENT AT THE SITE

LINK BELT 250x3
LINK BELT 80
McELROY FUSION IRON
BOB CAT E 50
UTILITY TRAILER

CONSTRUCTION ACTIVITIES

MYSELF, CHRIS, AND AARON FOUGHT THE HIGH WATER AND
SNAKES AND CUT A PATH FROM THE BERM TO THE CANAL
BANK ADJACENT TO THE GATE @ THE WW PLANT.

THE JOB SHUTDOWN FOR THE WEEK DUE TO THE HIGH WATER

BY Edith Madere

TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182