

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

MONTH / YEAR: MARCH 2017

DAY:

S	M	T	W	T	F	S
	6					

ARRIVAL TIME 7:00am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 7:30pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER Donovan

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAZZOR	7	

EQUIPMENT AT THE SITE

BD 500 DRILL

CAT 320 D

MUD SYSTEM

MUD PUMP

MISC. EQUIPMENT & SUPPLIES

CONSTRUCTION ACTIVITIES

INSTALLED 16" CUTTING HEAD

STARTED CUTTING BACK @ 8:30 AM

FINISHED CUTTING THE 16" HOLE @ 4:35 PM. REMOVED THE CUTTING HEAD & INSTALLED THE TUB. STARTED PUSHING THE TUB THROUGH @ 5:05 PM. THE TUB PUSHED OUT @ 7:15 PM

BY Elliot Madere TITLE Resident Project Rep PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

MONTH / YEAR: MARCH 2017

DAY:

S	M	T	W	T	F	S
		7				

ARRIVAL TIME 7:00 Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 8:00 Pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER DONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAILOR		

EQUIPMENT AT THE SITE

BD 500 DRILL

CAT 320 D

MUD SYSTEM

MUD PUMP

MISC. EQUIPMENT & SUPPLIES

CONSTRUCTION ACTIVITIES

UNLOADED SUPPLIES AND SERVICED EQUIPMENT

REMOVED 16" CUTTING HEAD. THE WRONG SIZE CUTTING HEAD WAS BROUGHT TO THE JOB SITE. HAD TO GO BACK TO THE SHOP & GET THE 28" HEAD. INSTALLED THE CORRECT CUTTING HEAD & STARTED CUTTING BACK @ 10:15 AM. FINISHED CUTTING THE 28" HOLE @ 5:00 PM. INSTALLED THE 28" TUB & STARTED PUSHING IT THROUGH @ 5:30 PM. FINISHED PUSHING THE TUB THROUGH @ 8:00 PM

BY Edith Madere

TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

MONTH / YEAR: MARCH 2017

DAY:

S	M	T	W	T	F	S
			8			

ARRIVAL TIME 7:00 Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 4:00 pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER BONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAILOR	6	
SEA LEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

DB 500 DRILL
CAT 320 D
MUD SYSTEM
MUD PUMP
BOBCAT ESD
McELROY FUSION TROW
MISC. EQUIPMENT & SUPPLIES

CONSTRUCTION ACTIVITIES
SEA LEVEL STARTED FUSING THE PULLING
HEADS ON @ 8:40 AM, STARTED PULLING THE PIPE @ 10:30 AM
LAGRECA HAD THE PIPE PULLED THROUGH @ 3:35 PM

BY Elliot Madere TITLE Resident Project Rep PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**

Consulting Engineers

MONTH / YEAR : MARCH 2017

S	M	T	W	T	F	S
				9		

DAY:

ARRIVAL TIME

7:00Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME

3:30Pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER DONOVAN

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
LAGRECA	TAILOR	5	
SEALEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

BS DRILL 500 BOB ESO
CAT 320D MC ELROY FUSION IRON
MUD SYSTEM
MUD PUMP
MISC. EQUIPMENT & SUPPLIES

CONSTRUCTION ACTIVITIES

LAGRECA STARTED REVERSING ALL OF THEIR EQUIPMENT AROUND IN PREPARATION OF STARTING TO BORE ON MONDAY. WILL FINISH UP ON FRIDAY.

SEA LEVEL CUT THE EXTRA 119 FEET OF PE PIPE FROM BEHIND MR. BREAU'S HOUSE AND BROUGHT IT TO THE OTHER FUSION SITE. THEY THEN FUSED IT TO THE OTHER 2500 FT OF PIPE

BY E. J. Madue TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**

Consulting Engineers

MONTH / YEAR :

MARCH 2017

DAY:

S	M	T	W	T	F	S
					10	

ARRIVAL TIME

7:00 Am

DEPARTURE TIME

11:30 AM

PROJECT Ellington Levee Force Main

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER

BONOVAN

WEATHER

TEMP.

WIND

HUMIDITY

CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TO 32	32-50	50-70	70-85	85-UP
STILL	MODER	HIGH	REPORT NO.	
DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
<u>LAGRECA</u>	<u>TAIZOR</u>		

EQUIPMENT AT THE SITE

<u>BD 500 DRILL</u>
<u>CAT 320B</u>
<u>MUD SYSTEM</u>
<u>MUD PUMP</u>
<u>MISC. EQUIPMENT & SUPPLIES</u>

CONSTRUCTION ACTIVITIES

<u>LAGRECA WAS STILL REVERSING THEIR EQUIPMENT IN ORDER TO START THE BORE ON MONDAY.</u>
<u>MEET ON SITE WITH THE PARISH & SEALEVEL TO DISCUSS THE POSSIBILITY TO EXIMINATE THE AREA CROSSING.</u>
<u>ANOTHER MEETING IS SCHEDULED FOR MONDAY MARCH 13 @ 10:00AM TO MAKE A FINAL DECISION</u>

BY

Elliot Madue

TITLE Resident Project Rep

PAGE 1

OF 1

610 BELLE TERRE BLVD.

LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182