



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

CONSTRUCTION FIELD REPORT

MONTH / YEAR:

April 2017

DAY:

S	M	T	W	T	F	S
		25				

ARRIVAL TIME

9:00 AM

PROJECT Ellington Levee Force Main

DEPARTURE TIME

5:00 PM

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER

DONOVAN

WEATHER

CLEAR

PARTLY CLOUDY

OVER-CAST

RAIN

SNOW

TEMP.

TO 32

32-50

50-70

70-85

85-UP

WIND

STILL

MODER

HIGH

REPORT NO.

HUMIDITY

DRY

MODER

HUMID

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
SEA LEVEL	CARLOS		

EQUIPMENT AT THE SITE

DEERE 135A

BOB CAT E50

UTILITY TRAILER

CONSTRUCTION ACTIVITIES

BOLTED TOGETHER THE CHECK VALVE, PLUG VALVE, REDUCERS AND SPOOL PIECES NECESSARY TO MAKE THE TIE IN @ COUSINS PUMPING STATION. THE SHEET PILING & MANHOLES WERE ALSO DELIVERED TO COUSINS.

BROUGHT THE VALVE & NECESSARY FITTINGS OVER TO MR. BRENN'S PROPERTY AND OPEN CUT THE HOLE IN PREPARATION OF INSTALLING THE VALVE IN THE MORNING.

BY

Elliott Maden

TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

CONSTRUCTION FIELD REPORT

MONTH / YEAR: April 2017

DAY:

S	M	T	W	T	F	S
			26			

ARRIVAL TIME 7:00am/11:30am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 9:00am/4:30pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER Donovan

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
SEA LEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

DEERE 135D
BOB CAT E50
UTILITY TRAILER

CONSTRUCTION ACTIVITIES

REMOVED THE CAP ON THE EXISTING FORCE MAIN AND INSTALLED THE GATE VALVE. THE VALVE LEAKS BY SO IT WILL BE REPLACED WITH A NEW ONE IN THE MORNING.
OPEN CUT AND PLACED THE PIPE IN THE HOLE AND LEAVE IT UP TO MAKE THE TIE IN AFTER THE NEW VALVE IS IN PLACE.

BY Edith Madron TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**
Consulting Engineers

CONSTRUCTION FIELD REPORT

MONTH / YEAR: April 2017

DAY:

S	M	T	W	T	F	S
				27		

ARRIVAL TIME 7:00 Am

PROJECT Ellington Levee Force Main

DEPARTURE TIME 2:30 pm

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER Donovan

WEATHER	CLEAR	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	70-85	85-UP
WIND	STILL	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	HUMID		

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
SEA LEVEL	CARLOS	5	

EQUIPMENT AT THE SITE

DEERE 135D
BOB CAT E50
UTILITY TRAILER

CONSTRUCTION ACTIVITIES

INSTALLED THE NEW 14" GATE VALVE ALONG WITH THE REDUCER AND THE NEEDED PIPING TO COMPLETE THE TIE IN BEHIND MR. BREWER'S HOUSE. WRAPPED THE PIPING WITH THE BLACK PLASTIC AND INSTALLED THE LOCATOR WIRE ON THE PIPE. BACKFILLED A PORTION OF THE HOPE.

BY Elliott Madore

TITLE Resident Project Rep

PAGE 1 OF 1

610 BELLE TERRE BLVD.
LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT



**ENVIRONMENTAL
ENGINEERING
SERVICES, INC.**

Consulting Engineers

MONTH / YEAR:

April 2017

DAY:

S	M	T	W	T	F	S
					28	

ARRIVAL TIME

7:00 am

PROJECT Ellington Levee Force Main

DEPARTURE TIME

11:00 am

JOB NO. 1405

CLIENT St. Charles Parish

CONTRACTOR Sealevel Construction

PROJECT MANAGER

DONOVAN

WEATHER

CLEAR

PARTLY CLOUDY

OVER-CAST

RAIN

SNOW

TEMP.

TO 32

32-50

50-70

70-85

85-UP

WIND

STILL

MODER

HIGH

REPORT NO.

HUMIDITY

DRY

MODER

HUMID

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	SUPERVISOR	LABOR	REMARKS
<u>SEA LEVEL</u>	<u>CARLOS</u>	<u>S</u>	

EQUIPMENT AT THE SITE

DEERE 135D

BOB CAT E50

UTILITY TRAILER

CONSTRUCTION ACTIVITIES

THEY ARE STILL BOLTING SPOOL PIECES TO THE 12" GATE VALVE THAT WILL BOLT TO THE CHECK VALVE & PLUG VALVE ALREADY ASSEMBLED, THAT WILL TIE TO @ COUSIN'S.

LS IS SUPPOSE TO MEET WITH TYLER ON SITE THIS AFTERNOON TO DISCUSS HOW THEY WILL FLUSH AND PRESSURE TEST THE LINE.

BY

Elliot Maden

TITLE Resident Project Rep

PAGE 1

OF 1

610 BELLE TERRE BLVD.

LAPACE, LA 70068

PHONE: (985) 653-0185 FAX: (985) 653-0182