CONSTRUCTION FIELD REPORT

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

MONTH JUNE YEAR 2017

S	M	T	W	T	F	S
DAY:	12					

10

ARRIVAL TIME 7:00

DEPARTURE TIME 5:00

JOB NO.: 1108
PROJECT: RESERVE WASTEWATER TREATMENT PLANT
CLIENT: ST. JOHN THE BAPTIST PARISH
CONTRACTOR: THE LEMOINE COMPANY
PROJECT MANAGER: PAUL NOLA

WEATHER	CLEAR	PARTLY CLOUDY	(OVER-CAST)	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	(70-85°)	85-UP
WIND	STILL	(MODER)	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	(HUMID)		

RIVER STAGE _____

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	PERSONNEL	POSITION	
THE LEMOINE COMPANY	CIVIL WORK		
STEVEN HORN	SUPERINTENDENT		

EQUIPMENT AT THE SITE

CONSTRUCTION ACTIVITIES

WATER LEVEL STILL HIGH IN POND

PARISH STARTED DUMPING IN POND FROM 2A

CLEARED DEBRIS FROM INLET TO OUTFALL TO THE SWAMP

TRIED TO PUSH A PIPE IN THE TO SEE IF THERE IS A BLOCKAGE IN THE OUTFALL PIPE TO THE SWAMP & THERE SEEMS TO BE AN OBSTRUCTION ABOUT 6' IN ON THE POND SIDE.

REMOVING TREES & DEBRIS ON THE POND SIDE OF THE OUTFALL TO THE SWAMP

BY: [signature] RESIDENT PROJECT REPRESENTIVE

610 BELLE TERRE BLVD.
LAPACE, LA 70068
PHONE: (985) 653-0185 FAX:(985) 653-0182

CONSTRUCTION FIELD REPORT CONTINUED

JOB NO: 1108

PROJECT: RESERVE WASTEWATER TREATMENT PLANT

CLIENT: ST. JOHN THE BAPTIST PARISH

PROJECT MANAGER: PAUL NOLA

DATE: 6/12/17

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

PUSHED 2" GALV PIPE THROUGH OUTFALL TO THE SWAMP TO CLEAR DEBRIS TO ALLOW POND TO DRAIN

BY: [signature]

TITLE: RESIDENT PROJECT REPRESENTIVE PAGE 2 OF 2

610 BELLE TERRE BLVD.
LAPLACE, LA 70068
PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

MONTH June YEAR 2017

DAY:	S	M	T	W	T	F	S
			13				

9

ARRIVAL TIME 7:00

DEPARTURE TIME 4:00

JOB NO.: 1108
PROJECT: RESERVE WASTEWATER TREATMENT PLANT
CLIENT: ST. JOHN THE BAPTIST PARISH
CONTRACTOR: THE LEMOINE COMPANY
PROJECT MANAGER: PAUL NOLA

WEATHER	CLEAR	~~PARTLY CLOUDY~~	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	~~70-85~~	85-UP
WIND	~~STILL~~	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	~~HUMID~~		

RIVER STAGE _____

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	PERSONNEL	POSITION	
THE LEMOINE COMPANY	CIVIL WORK		
STEVEN HORN	SUPERINTENDENT		

EQUIPMENT AT THE SITE

CONSTRUCTION ACTIVITIES

STILL TRYING TO LOCATE THE TEE on FOR THE 2 OUTFALLS FROM 2A.

WATER LEVEL DROPPED A LITTLE

PARISH WILL BRING A PIECE OF GRATTING TO PLACE IN FRONT OF THE INLET PIPE GOING TO THE SWAMP

CASEY CLEARE MORE DEBRIS FROM OUTFALL PIPE TO THE SWAMP

THERE IS ABOUT 20-25% PIPE FLOW TO THE SWAMP NOW

BY: Sandy Cuff RESIDENT PROJECT REPRESENTIVE

610 BELLE TERRE BLVD.
LAPACE, LA 70068
PHONE: (985) 653-0185 FAX:(985) 653-0182

1108

CONSTRUCTION FIELD REPORT CONTINUED

JOB NO: 1108

PROJECT: RESERVE WASTEWATER TREATMENT PLANT

CLIENT: ST. JOHN THE BAPTIST PARISH

PROJECT MANAGER: PAUL NOLA

DATE: 6/13/17

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

KEVEN CLARK ELECTRICAL SERVICES INSTALLING THE VFD IN 2A PUMP HOUSE

REED WILL SEE WHEN THE 2ND PUMP FOR 2D WILL BE REPAIRED OR INSTALLED. (SOUTH PUMP)

DON HEBERT WITH KEVEN CLARK SAID THE VFD'S WILL BE INSTALLED BY FRIDAY THIS WEEK

LOOK 2A DUMPING IN THE POND

FOUND A 14"T" THAT CONNECTS THE TWO OUTFALLS INTO THE POND FROM 2A. THE "T" WAS HALF WAY INBETWEEN THE TWO OUTFALLS

WAITING FOR THE GRATING FROM THE PARISH TO PUT IN FRONT OF THE OUTFALL TO THE SWAMP.

DEBRIS IN THE OUTFALL PIPE TO THE POND REDUCED THE FLOW FROM 70-80% TO ABOUT 50-60%

14" TEE REDUCED TO 2ND" FOR BOTH OUTFALLS TO THE POND DON'T KNOW WHAT IT'S REDUCED TO FROM 2A FEED

WILL MAKE THE 12" 2A BY-PASS TOMORROW

BY: [signature]

TITLE: RESIDENT PROJECT REPRESENTIVE PAGE 2 OF 2

610 BELLE TERRE BLVD.
LAPLACE, LA 70068
PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

MONTH JUNE YEAR 2017

DAY:	S	M	T	W	T	F	S
				14			

ARRIVAL TIME 6:30

DEPARTURE TIME 1:00

6.5

JOB NO.: 1108
PROJECT: RESERVE WASTEWATER TREATMENT PLANT
CLIENT: ST. JOHN THE BAPTIST PARISH
CONTRACTOR: THE LEMOINE COMPANY
PROJECT MANAGER: PAUL NOLA

WEATHER	CLEAR	PARTLY CLOUDY	~~OVER-CAST~~	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	~~70-85~~	85-UP
WIND	~~STILL~~	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	~~HUMID~~		

RIVER STAGE _____

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	PERSONNEL	POSITION	
THE LEMOINE COMPANY	CIVIL WORK		
STEVEN HORN	SUPERINTENDENT		

EQUIPMENT AT THE SITE

CONSTRUCTION ACTIVITIES

WILL ASK THE PARISH TO LOCK OUT THE 24 DUMPING TO THE POND SO THE 12" BY-PASS CAN BE CONNECTED

PARISH BROUGHT THE GRATTING TO PUT IN FRONT OF THE OUT-FALL TO THE SWAMP

EXPOSED THE 14" TEE & PART OF THE 90 THAT TIES INTO IT

WATER LEVEL MAY HAVE DROPPED A LITTLE

THE PARISH MAY NOT ALLOW THE TIE-IN TO THE BY-PASS 12" TO BACK OF THE POND BECAUSE OF THE EXPECTED RAIN

BY: James J Coy RESIDENT PROJECT REPRESENTIVE Page 1 Of 2

610 BELLE TERRE BLVD.
LAPACE, LA 70068
PHONE: (985) 653-0185 FAX:(985) 653-0182

CONSTRUCTION FIELD REPORT CONTINUED

JOB NO: 1108

PROJECT: RESERVE WASTEWATER TREATMENT PLANT

CLIENT: ST. JOHN THE BAPTIST PARISH

PROJECT MANAGER: PAUL NOLA

DATE: 6/14/17

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

REMOVING THE LOCKING RINGS ON THE 14" TEE TO THE 10" REDUCES ON ZA PIPING TO THE POND OUTFALLS

THE GRATING @ THE OUTFALL TO THE SWAMP IS STOPPING A LOT OF DEBRIS BEFORE IT ENTERS THE PIPE

WILL TRY TO MAKE THE 12" CONNECTION TODAY

PARISH CALLED + SAID COULDN'T MAKE 12" CONNECTION BECAUSE OF POSSIBLE RAIN THIS AFTER NOON.

WILL TRY TOMORROW AM

BY: [signature]

TITLE: RESIDENT PROJECT REPRESENTIVE PAGE 2 OF 2

610 BELLE TERRE BLVD.
LAPLACE, LA 70068
PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

MONTH JUNE YEAR 2017

DAY:	S	M	T	W	T	F	S
					15		

ARRIVAL TIME 6:30

DEPARTURE TIME 5:00 10.5

JOB NO.: 1108
PROJECT: RESERVE WASTEWATER TREATMENT PLANT
CLIENT: ST. JOHN THE BAPTIST PARISH
CONTRACTOR: THE LEMOINE COMPANY
PROJECT MANAGER: PAUL NOLA

WEATHER	~~CLEAR~~	PARTLY CLOUDY	OVER-CAST	RAIN	SNOW
TEMP.	TO 32	32-50	50-70	~~70-85~~	85-UP
WIND	~~STILL~~	MODER	HIGH	REPORT NO.	
HUMIDITY	DRY	MODER	~~HUMID~~		

RIVER STAGE _____

AVERAGE FIELD FORCE

NAME OF CONTRACTOR	PERSONNEL	POSITION	
THE LEMOINE COMPANY	CIVIL WORK		
STEVEN HORN	SUPERINTENDENT		

EQUIPMENT AT THE SITE

CONSTRUCTION ACTIVITIES

WILL ATTEMPT TO MAKE 12" CONNECTION TODAY WEATHER PERMITTING

STEVE SAID ENTERGY NEEDS THE SITE ELEVATION CERTIFICATE TO CONNECT POWER TO THE OFFICES.
CALLED OSCAR, HE & DONAVAN WILL WORK ON IT.

ASKED TO GET HARD COPIES & ELECTRONIC OF ALL PERMITS AVAILABLE FOR THE JOB

WILL LK WITH ELECTRICIANS TO INSURE THE VFD PANELS ARE A MIN OF 3" FROM WALL TO FACILITATE AC FILTER REMOVAL

BY: _____ RESIDENT PROJECT REPRESENTIVE Page 1 Of 3

610 BELLE TERRE BLVD.
LAPACE, LA 70068
PHONE: (985) 653-0185 FAX:(985) 653-0182

CONSTRUCTION FIELD REPORT CONTINUED

JOB NO: 1108

PROJECT: RESERVE WASTEWATER TREATMENT PLANT

CLIENT: ST. JOHN THE BAPTIST PARISH

PROJECT MANAGER: PAUL NOLA

DATE: 6/15/12

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

ELECTRICIANS INSTALLED VFD PANELS ABOUT 3½ TO 4" FROM WALL. SHOULD BE ABLE TO PERFORM MAINT ON AC FILTERS.

BRANDON LOCKED OUT SWITCH GEAR FOR THE 2A TO POND PUMP

ASSEMBLED 12" FITTINGS FOR 2A TO POND TIE-IN

OUTFALL TO SWAMP IS ABOUT 60-70% OF PIPE

GRATING STOPPING LARGE AMOUNTS OF FLOATING DEBRIS

WATER LEVEL IN POND DROPED ABOUT 3" OVER NIGHT

HAVING DIFFICULTY REMOVING THE 14" TEE OFF THE 14" PIPE FROM 2A

INSTALLED FITTINGS FOR 12" BY-PASS + BACKFILLED

THE 14" LINE FROM 2A TO THE POND IS 20' SOUTH OF THE CENTERLINE OF THE ROAD

VIBRA-PACKING SAND @ 12" PVC CONNECTION

THE 12" PVC LINE TO THE BACK OF THE POND IS COMPLETE FROM 2A

BY: _____ **TITLE: RESIDENT PROJECT REPRESENTIVE** PAGE 2 OF 3

610 BELLE TERRE BLVD.
LAPLACE, LA 70068
PHONE: (985) 653-0185 FAX: (985) 653-0182

CONSTRUCTION FIELD REPORT CONTINUED

JOB NO: 1108

PROJECT: RESERVE WASTEWATER TREATMENT PLANT

CLIENT: ST. JOHN THE BAPTIST PARISH

PROJECT MANAGER: PAUL NOLA

DATE: 6/15/17

ENVIRONMENTAL ENGINEERING SERVICES, INC.
Consulting Engineers

RECONSTRUCTED BERM THAT WAS BREACHED ON THE WEST END.

CLEARED DEBRIS FROM GRATING AT OUTFALL TO THE SWAMP.

BY: [signature]

TITLE: RESIDENT PROJECT REPRESENTIVE PAGE 3 OF 3

610 BELLE TERRE BLVD.
LAPLACE, LA 70068
PHONE: (985) 653-0185 FAX: (985) 653-0182